



**TRAFFIC ENGINEERING DIVISION**

**BROWARD COUNTY, FLORIDA**

**BCTED IN-HOUSE CONSTRUCTION REPORT**

PROJLOCATION NUM	FILE NUMBER	WARRAN- TED DATE	DESIGN STARTED	DESIGN FINISH	WO(PO) ISSUED	ORIG. COMMI DATE	EST. COMPL DATE (CONST)	SCH XING	NOTES
1	ROYAL PALM BLVD & NW 99 AVE	A-529	05/04/1995	10/26/1995	02/09/1996 (7/10/07)	05/04/1996	06/27/2008	N	C SPGS, MAST ARM UPGRADE, NEEDS CLEAR PUNCH LIST, SUU
2	NE 26 STREET & NE 16 AVE	B-204	09/14/2006	09/21/2006	10/26/2006 (9/11/07)	12/31/2007	06/27/2008	N	WILTON MANORS, MAST ARM UPGRADE, NEEDS CLEAR PUNCH LIST, SUU
3	ANDREWS AVENUE AND N 56 STREET	A-081	10/26/2006	10/26/2006	11/29/2006 (2/20/08)	09/12/2008	06/27/2008	Y	OAKLAND PK, MAST ARM UPGRADE, NEEDS CLEAR PUNCH LIST, SUU
4	GRIFFIN RD W/O FLAMINGO RD BRIDGE		04/23/2003	06/12/2003	08/06/2003 12/26/06	10/23/2003	08/29/2008	N	DAVIE, BRIDGE LIGHTING, NEEDS TAP-UP
5	COPANS ROAD AND LYONS ROAD	A-320	04/12/2006	04/12/2006	09/14/2006 (2/5/08)	12/31/2007	09/12/2008	Y	COCONUT CK, MAST ARM UPGRADE, PHASE 2, SUU
6	SAMPLE ROAD AND CORAL SPRINGS DRIVE	A-134	10/06/2006	10/06/2006	11/13/2006 (3/31/08)	06/30/2008	09/19/2008	Y	C SPGS, MAST ARM UPGRADE, PHASE 2, SUU
7	CYPRESS CREEK RD & NW 31 AVE	A-095	03/28/2006	09/21/2006	10/19/2006 6/13/07	12/31/2007	09/26/2008	N	FT LAUD, MAST ARM UPGRADE, PHASE 1, SUU
8	CORAL SPRINGS DRIVE AND RIVERSIDE DRIVE	A-276	09/14/2006	09/27/2006	11/01/2006 7/3/07	09/12/2008	10/10/2008	Y	C SPGS, MAST ARM UPGRADE, PHASE 1, SUU
9	MCNAB ROAD AND ROCK ISLAND ROAD	A-250	10/09/2006	03/14/2007	05/24/2007 4/3/08	09/23/2008	10/17/2008	Y	N LAUD, MAST ARM UPGRADE, PHASE 1, SUU
10	NW 31 AVENUE AND NW 14 ST	B-190	04/10/2006	03/06/2007	03/19/2007 11/8/2007	12/14/2007	10/24/2008	N	LAUDERHILL, NEW SIGNAL, SUU PHASE 1, BCTED PHASE 2
11	DIXIE HWY/N 21 AVE & JOHNSON ST	C-144	10/30/2006	10/31/2006	12/18/2006 8/21/07	09/12/2008	10/31/2008	N	HOLLYWOOD, MAST ARM UPGRADE, SUU
12	BROWARD BOULEVARD & PINE ISLAND ROAD	B-087	11/01/2006	11/02/2006	12/21/2006 9/4/07	09/12/2008	11/07/2008	N	PLANTATION, MAST ARM UPGRADE, SUU
13	OAKLAND PARK BLVD AND NOB HILL RD	A-322	12/14/2006	12/14/2006	04/05/2007 4/15/08	11/14/2008	11/14/2008	Y	SUNRISE, MAST ARM UPGRADE, SUU
14	MIRAMAR PARKWAY AND COMMERCE PARKWAY	C-539	06/17/2008	06/19/2008	07/10/2008	03/31/2009	11/21/2008	N	MIRAMAR, FULL COLOR SIGNAL, SUU/BCTED
15	HIATUS ROAD AND CLEARY BOULEVARD	B-412	04/29/2008	05/20/2008	06/12/2008	05/01/2009	11/28/2008	N	PLANTATION, FULL COLOR SIGNAL, SUU/BCTED
16	SCHOOL FLASHER MAST ARM UPGRADES, PHASE "A-B"		11/04/2007				11/30/2008	Y	VARIOUS LOCATIONS, REPLACE SPAN WIRES, SUU PHASE 1 ONLY
17	DYKES ROAD AND BASS CREEK ROAD	C-537	03/04/2008	03/07/2008	04/01/2008	02/06/2009	12/06/2008	Y	MIRAMAR, FULL COLOR SIGNAL, SUU/BCTED

PROJLOCATION NUM	FILE NUMBER	WARRAN- TED DATE	DESIGN STARTED	DESIGN FINISH	WO(PO) ISSUED	ORIG. COMMI DATE	EST. COMPL DATE(CONST)	SCH NOTES XING		
18	COCONUT CREEK PARKWAY AND LYONS ROAD	A-260	03/29/2007	03/29/2007	07/09/2007	6/16/2008	12/31/2008	12/20/2008	Y	COCONUT CK, MAST ARM UPGRADE, SUU
19	SCHOOL FLASHER MAST ARM UPGRADES, PHASE							02/05/2009	Y	VARIOUS LOCATIONS, REPLACE SPAN WIRES, SUU PHASE 1 ONLY