



Agenda



Summary of Master Plan Progress and Key Stakeholders Meetings

Status Update of Terminal Modernization and Short-term Improvements

Master Plan Phase 1 Concept Overview

Other Non-Terminal Area Projects


Master Plan Phase 1 Implementation Sequencing

Economic Impact (2019 Analysis)

Next Steps and Final Approvals



Master Plan Progress and Schedule Update Since TAC #3



Summary of Key Stakeholder Meetings

On- Going	Weekly	Project Coordination with BCAD Development and Planning Staff		
	Bi-Weekly	Executive Director Briefings		
2017	June 28, 2017	Florida Department of Transportation (FDOT) & Metropolitan Planning Organization (MPO) Briefings and Coordination Meetings		
	November 1, 2017			
	July 10, 2017	Policy Advisory Committee (PAC) & Technical Advisory Committee (TAC) – Briefing #2		
	October 30, 2017	Federal Aviation Administration (FAA) Airports District Office (ADO) Briefing		
	January 24, 2018	FAA & FDOT Briefing		
2018	January 26, 2018	Airport Airline Affairs Committee Briefing #3		
	February 15, 2018	FLL Public Open House Workshop #1		
	May 9, 2018	Airport Airline Affairs Committee Briefing #4		
		Board of County Commissioners Briefing		
	May 15, 2018	Board of County Commissioners Briefing		

Summary of Key Stakeholder Meetings


2019	March 19, 2019	BCAD Development Workshop		
	March 22, 2019	BCAD Divisions Workshop		
	March 29, 2019	BCAD Executive Workshop		
	April 10, 2019	Airport Airline Affairs Committee Briefing #5		
	April 16, 2019	Florida Department of Transportation & Metropolitan Planning Organization Briefing		
	April 29, 2019	County Administrator Briefing		
	June 6, 2019	Board of County Commissioners Briefing		
	July 19, 2019	Policy Advisory Committee (PAC) & Technical Advisory Committee (TAC) – Briefing #4		
	July 25, 2019	FLL Public Open House Workshop #2		

Status Update of Terminal Modernization and Short-term Improvements

Status Review of Terminal Modernization


Terminal Modernization Program


- Complete \$376 million
- Substantial completion 3Q2021 \$278 million^{1,2}
- Substantial completion: 3Q2021 \$305 million³
- Substantial completion: 2Q2020 \$688 million
- Terminal connectors & bump-outs substantial completion: 4Q2021



Status Review of Short-term Improvements & Safety Related Projects

Short-Term Improvements Substantial Completion:





Exit roadway and valet routing: 2Q2021


Rehab of North Runway including Phase 1 Taxiway: 3Q2019

Remaining north airfield taxiway: 1Q2020
















Recommended Master Plan Development Overview & Phasing




Recommended Master Plan Development Overview & Phasing





































2019-2023 Airport Capital Improvement Program (ACIP) Plus Recommended Phase 1 Master Plan Development Projects

Current Airport Capital Program¹

gram

Phase 1 Master Plan
Development Program



Total Airport Capital Improvement Plan

\$1.5B

\$3.6B


\$5.1B

Potential Funding Sources for Phase 1 Master Plan Program 2

CASH EXISTING DEBT	NEW DEBT	Passenger Facility Charges (PFCs)	Federal Aviation Administration (FAA)	Florida Department of Transportation (FDOT)	Tenant or 3 RD PARTY
--------------------	----------	---	--	--	------------------------------------


NOTES:

- 1. FLL's current capital program assumes \$519 in future bond issuances (new debt) to cover current and planned capital projects. The remaining project costs are funded by a variety of sources including but not limited to existing bonds, passenger facility charges (PFCs), federal and state grants and 3rd party investments.
- 2. Actual funding breakdowns subject to change based upon availability of funds and other funding mechanisms that BCAD may be able to utilize as part of the capital funding plan.






FLL Economic Impact (FY 2018)



SOURCE: FLL Economic Impact Analysis, Martin Associates, February 2019 NOTES:

¹ Visitor Industry impacts are measured for Broward County only.

² Related users are direct producers and consumers of air freight, as well as jobs with industry sectors in the state economy that also supply the direct manufacturers and consumers of air freight. Related user jobs are not directly dependent on FLL, as they can and do use other airports for the shipment of air freight.



Key Upcoming Milestones

Public Open House Workshop:

- Location: Anne Kolb Nature Center in Mangrove Hall (751 Sheridan Street, Hollywood, Florida 33019)
- <u>Date:</u> Thursday, July 25th, 2019
- <u>Time:</u> 5:30 p.m. to 8:00 p.m.
- Comments: fllmpucomments@broward.org

Airport Layout Plan (ALP) Submittal to FAA/FDOT:

- Requires BOCC Approval for :
 - MOTION TO AUTHORIZE: the Aviation Department to transmit an updated Airport Layout Plan (ALP) to the Federal Aviation Administration

